

Fish Passage Technical Team (FPTT) Work Plan and Meeting/Workshop Schedule

ID	Task Name	Duration	Start	Finish	2013												2014												2015				
					D	J	F	M	A	M	J	J	A	S	O	N	D	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M
1	Begin Study	0 days	1/2/13	1/2/13	1/2																												
2	Task 1 - Establish FPTT, Input to Feasibility Assessment	39 days	1/2/13	2/22/13	[Task Bar]																												
3	Prepare for FPTT Meeting #1	19 days	1/2/13	1/28/13	[Task Bar]																												
4	Prepare list of information needs	10 days	1/2/13	1/15/13	[Task Bar]																												
5	FPTT Meeting #1 - Kickoff	1 day	2/22/13	2/22/13	2/22 (Completed)																												
6	Task 2 - Prepare for Feasibility Study	161 days	1/2/13	8/13/13	[Task Bar]																												
7	Prepare Physical and operations data	60 days	1/2/13	3/25/13	[Task Bar]																												
8	Prepare Biological data	60 days	1/2/13	3/25/13	[Task Bar]																												
9	FPTT Mt #2 - Regular update (web call)	1 day	3/20/13	3/20/13	3/20 (web call)																												
10	Distribute background Info, 1st draft (by others)	0 days	3/26/13	3/26/13	3/26																												
11	Prepare for FPTT Workshop #1	10 days	3/26/13	4/8/13	[Task Bar]																												
12	FPTT Workshop #1 - Review background info	2 days	4/9/13	4/10/13	Workshop #1, 4/9 & 4/10 (Location TBD)																												
13	Update background material	29 days	4/11/13	5/21/13	[Task Bar]																												
14	Prepare draft criteria	60 days	4/11/13	7/3/13	[Task Bar]																												
15	FPTT Mtg #3 - Regular update (web call)	1 day	5/21/13	5/21/13	[Task Bar]																												
16	Update background material as needed	24 days	5/22/13	6/24/13	[Task Bar]																												
17	Prepare Biological Performance Tool	60 days	5/22/13	8/13/13	[Task Bar]																												
18	Distribute update to backgnd info (by others)	0 days	6/24/13	6/24/13	6/24																												
19	Task 3 - Conduct Site Reconnaissance	40 days	6/24/13	8/16/13	[Task Bar]																												
20	Prepare for Site Recon FPTT Mtg #4	10 days	6/24/13	7/5/13	[Task Bar]																												
21	FPTT Mtg #4 - Site Recon (ANK, date TBD)	5 days	7/8/13	7/12/13	Week of July 8 (2 to 3 day mtg. date TBD)																												
22	Prepare initial concepts for brainstorm	25 days	7/15/13	8/16/13	[Task Bar]																												
23	Task 4 - Develop Fish Passage Concepts	130 days	8/19/13	2/14/14	[Task Bar]																												
24	FPTT Workshop #2 - Brainstorm Concept Alts	5 days	8/19/13	8/23/13	Workshop #2 (Wk of 8/19, 2-day mtg)																												
25	Organize and clarify concepts	32 days	8/26/13	10/8/13	[Task Bar]																												
26	Develop draft evaluation criteria	32 days	8/26/13	10/8/13	[Task Bar]																												
27	Update biological performance tool	32 days	8/26/13	10/8/13	[Task Bar]																												
28	Prep for FPTT Mtg #5	10 days	10/9/13	10/22/13	[Task Bar]																												
29	FPTT Mtg #5 - Reg update (1d, fatal flaw, ID alts)	5 days	10/21/13	10/25/13	[Task Bar]																												
30	Compile & Develop Fish Passage Alternatives	34 days	10/28/13	12/12/13	[Task Bar]																												
31	Evaluate Alts with Biological Performance Tool	20 days	11/15/13	12/12/13	[Task Bar]																												
32	Outline & draft Fish Passage Technical Report	80 days	10/9/13	1/28/14	[Task Bar]																												

Note: Updated technical information will be provided to FPTT members 2 weeks prior to each meeting.

